GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 33586

574561

Enter Company Registration Number

Engine [redacted]

Gas Sa [redacted]

Engie Office Address
VOS ACCUMODATION
14 ENDCLIFFE CRESCENT
SHEFFIELD
S10 3EA

Contract Number VOS
Customer Name ENGIE
Site Address ENDCLIFFE VILLAGE CLOSE, SHEFFIELD.
Postcode S10 2LL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	CLOSE H	BOILER	VIESMANN 200-W	7570792792711119	—	RS
2	YES	SERVICE	CLOSE I	BOILER.	VIESMANN 200-W	7570788701007117	—	RS
3			/	/	/	/	/	/
4	/	/						

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	NA
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas Installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas Installation pipework sleeved and sealed as appropriate (Yes/No)	NO	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation

Low level free area cm² or ventilation flow rate inlet m³/h	Actual NA	Required (Calculated) 0	
High level free area cm² or ventilation flow rate extract m³/h	Actual NA.	Required (Calculated) 0	
All ventilation grills clear and unobstructed (Yes/No)	YES	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations
/	/	/

Appliance Checks	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	NA.
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES
Burner lock out time (seconds)	226	226	240	240
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES
Heat net input rating data (kW)	35.0	1.7	26.0	2.4

	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Gas burner pressure (mbar) or heat input kW/h required	35.0	1.7	26.0	24.
Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA	NA
Gas rating measured (kW/h / NA)	NA	NA	NA	NA
Air/gas ratio control setting (%/NA)	NA	NA	NA	NA
Net flue gas temperature (gross less ambient) (°C)	30	44	46	51
Oxygen (O_2 %)	5.8	6.1	5.4	6.4
Carbon Monoxide (CO)(ppm)	21	52	42	43

	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Carbon Dioxide (CO_2) (%)	10.0	9.8	10.2	9.6
Excess Air (%)	380	408	351	441
CO/CO_2 Ratio	0.0002	0.0005	0.0006	0.0004
Gross Efficiency (%)	99.5	98.9	98.9	98.6
CO flue dilution (ppm)	NA	NA	NA	NA
Standing pressure (mbar)	21.2	21.2	21.2	21.2
Working pressure (mbar)	20.2	20.9	20.0	20.6
Is appliance safe for use (Yes/No)	YES	YES	YES	YES
Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO.			
Test Instrument	AJ100 SAW1 V300			
Test Instrument serial number	V300 JQE5390.			

Worksheet No (if used)	24788570
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date [redacted]

Signature

White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer